START-UP CHECKLIST

Date:				_
Customer Name:				_
Address:				_
City:	State	9:	Zip:	_
Model Number:	Seria	al Number:		_
HVAC Start-up Technician:				_
HVAC Contractor:		P	hone:	_
HVAC Start-up Technician's Signature:				_
Electrical Contractor:		Phone:		_
Our commercial equipment is available with a large variet the startup procedure will exist depending upon the capacity of the start-up sheet covers all startup checks and points copoints for a number of common installation variations. De sheet will apply. Complete those sections applicable and particular installation.	city, control ommon to a pending up	system type, special feat all equipment. In addition on the particular unit yo	atures and accessories installed. n it covers essential startup checks and under a starting not all sections of this starting.	
▲WARNING			▲ WARNING	
Lethal voltages are present during some sta checks. Extreme caution must be used at all	•	.	ay be exposed during some startu e caution must be used at all time	•
SAFETY WARNINGS The inspections and recording of data outlined in this produced in this produced in the inspection on the perform the observed at all times. General industry knowledge and extechnician to assess all potential dangers and take all stepotential dangers, prior to beginning any work, the technician to assess and the potential dangers.	nese tasks. kperience al ps warrante cian can pe	Industry recognized safere required to assure ted ed to perform the work in a safe	ety standards and practices must be chnician safety. It is the responsibility of to a safe manner. By addressing those manner with minimal risk of injury.	ne
DESIGN APPL	_ICAT	ION INFORM	ATION	
This information will be available from the specifying engi	neer who s	elected the equipment.	Do not proceed with the equipment start	·up
without the design CFM information.				
Design Supply Air CFM:	Desi	gn Return Air CFM:		
Design Outdoor Air CFM at Minimum Position:				
Design Building Static Pressure:				
Outdoor Air Temperature Lockout for Cooling:				
Outdoor Air Temperature Lockout for Heating:				
ADDITIONAL APPLICATION NOTES FROM SPECIFYI	NG ENGINI	EER:		

Y/N	General Inspection	No	otes
	Unit inspected for shipping, storage, or rigging damage		
	Unit installed with proper clearances		
	Unit installed within slope limitations		
	Refrigeration system checked for gross leaks (presence of oil)		
	Terminal screws and wiring connections checked for tightness		
	Filters installed correctly and clean		
	Condensate drain trapped properly		
	All field wiring (power and control) complete		
	Check Distributer tubes for contact (separate if needed)		
	Confirm installation of outdoor air hood		
	Confirm installation of flu hood and wind Baffle		
	Confirm that condensate connection is installed per instructions		
	Check gas piping for leaks		
	check that filters and screens are clean and in place		
	Confirm that scroll compressor is rotating in the correct direction		
	Confirm that crankcase heater has been energized for 24 hours		
_		Supply	Exhaust
Y/N	Air Moving Inspection	Fan	Fan
	Alignment of drive components		
	Belt tension adjusted properly		
	Blower Pulleys tight on shaft, blower bearing set, screws tight, blower wheel tight to shaft		

1. Consult the proper airflow to pressure drop table to obtain the actual airflow at the measured pressure differential.

Electrical Data

Supply Voltage	Volts	L1-L3	volts
Control Voltage	Volts	L1-L2	volts
		L2-L3	volts

DEVICE	NAMEPLATE	MEASURED List All Three Amperages
Blower Motor	AMPS	AMPS
Exhaust Motor (Dampers 100%)	AMPS	AMPS
Condenser Fan #1	AMPS	AMPS
Condenser Fan #2	AMPS	AMPS
Condenser Fan #3	AMPS	AMPS
Condenser Fan #4	AMPS	AMPS
Condenser Fan #5	AMPS	AMPS
Condenser Fan #6	AMPS	AMPS
Compressor #1	AMPS	AMPS
Compressor #2	AMPS	AMPS

Refrigerant Circuits

<u> </u>						
Stage	Liquid Press	Liquid Temp	Subcool	Suction	Suction	Superheat
				Press	Temp.	
First	#	*	*	#	*	*
Second	#	*	*	#	*	*

Stage	Liquia Press	Liquia Temp	Subcool	Press	Temp.	Superneat		
First	#	*	*	#	*	*		
Second	#	*	*	#	*	*		
Return Air Temp. db wb Supply Air Temp. db wb Gas Supply/Venting								
Gas Pressure Supply Manifold								
Vent Negative Pressure Low Fire High Fire								
Temperature R	lise	Low Fire		High	n Fire			
		-	ational Verific					
		_	n the Run test			1		
Place the system properly.	n into operation ar	nd listen for abnor	mal sounds. Visu	ally verify that all	installed options			
	n of the runtest ve lelays and minimu	•		ccur. Note: During	g runtest all			
		Operational I	Measurement	s – staging co	ntrols			
	Verify pro	per operation	of Heating /c	ooling Stagin	g Controls			
Create a cooling	demand at the Th	nermostat Verify t	hat cooling/econd	omizer stages are	energized			
Create a heating	g demand. Verify	that the heating s	tages are energize	ed.				
			Final – Inspe	ction				
Verify that all o	perational control	set points have b	een set to desired	value				
Verify that all or installed option	ption parameters s are enabled I the gs should match th	are correct. Scrolle software and all	l through all optio others are disable	n parameters and				
Verify that all ad	ccess panels have	been closed and s	ecured					
		А	dditional Info	rmation				
Owner Signatu	re:							